GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Tribal Welfare Department – R.C.Varam Division-NABARD RIDF XXII Grant-Work "Providing Additional Infrastructure facilities to APTW Residential School for Girls at P.Yerragonda, (V) in Y.Ramavaram(M), East Godavari District. Est.Cost.Rs.130.00 lakhs- Extension of 2nd EOAT up to 31-03-2020 with LDs of Rs.67022/- - Orders – issued.

SOCIAL WELFARE (TW-BUD) DEPARTMENT

G.O.RT.No.219 **Dated:23.06.2020**

Read:-

From the Engineer-in-Chief, Tribal Welfare, Vijayawada, Lr.Rc.No.01/DEEIII/ AEE5/ APTWRS at P.Yerragonda/RCVM /NABARD RIDFXXII /2019-20/03/2020.

***

O R D E R :

In the reference read above, the Engineer-in-Chief, Tribal Welfare has stated that the EOSE, Tribal Welfare, Zone-II, III & IV, Vijayawada submitted 2nd EOAT proposals for the work - "Providing Additional Infrastructure facilities to APTW Residential School for Girls at P.Yerragonda (V) in Y.Ramavaram (M), East Godavari District. Est.cost. Rs. 130.00 lakhs sanctioned under NABARD grant duly recommending 2nd EOAT up to 29.02.2020 without LD's.

2. He has further stated that the said work is administratively sanctioned under NABARD XXII Grant & the work was entrusted to Sri. M. Srinivasa Rao, Contractor Kovvuru, West Godavari District at 3.40% less than ECV on tender basis on Dt.04.12.2017 vide proceedings dt: 04-12-2017 with a stipulated period of completion of 12 months i.e. work should be completed on or before Dt.03.12.2018. Further 1st EOAT is granted up to Dt.03.03.2019 without LDs by T/o proceedings dt:08-01-2019 duly considering the reasons of non availability of sand, labour & heavy rains, delay in shifting of electrical lines which are passing through allotted site as submitted by EE/EoSE.

3. He has further stated that the 2nd EoAT period recommended by EE/EoSE i.e. up to 29.02.2020 is lapsed and as per present status of work which is in finishing stage as stated by EE/EoSE, the EoAT shall be approved up to Dt.31.03.2020 (Total 484 Days from Agmt. completion date) without fine for 453 days with a reason of sand unavailability as recommended by EOSE/EE and with LDs for 31 days on balance work.

4. The Engineer-in-Chief, Tribal Welfare has requesting for sanction of 2nd EOAT for the said work up to 31.03.2020 with LD's of Rs.67,022/-.

5. Government after careful examination in the matter and hereby accord permission to the Engineer-in-Chief, Tribal Welfare for extension of 2nd EOAT in respect of Sri M.Srinivasa Rao, Contractor, Kovvuru, West Godavari District for 31 days i.e., from 01-03-2020 to 31-03-2020 with LD's of Rs.67,022/-.

6. The Engineer-in-Chief, Tribal Welfare shall take further necessary action in the matter accordingly.

7. This order issues with the concurrence of Finance Department vide their U.O.No.FIN01-PMU0NABM (CFA)/12/2020-NSP, Dt.24/05/2020.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

KANTILAL DANDE
SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Tribal Welfare (FAC), AP, Vijayawada.
The Project Officer, ITDA, RC Varam, East Godavari District.
The District Treasury Officer, East Godavari District.
Sf/Scs.

//FORWARDED:BY:ORDER//

SECTION OFFICER